

ActivityID	Activity Name	Start	Finish	2018		2019				2020				2021
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
San Diego City College				28-Jun-16 A		10-Jan-20								
SDCCD Proposition S				28-Jul-17 A		10-Jan-20								
Child Development Center				28-Jul-17 A		10-Jan-20								
11210-300	FF&E Planning and Spec Binder Preparation	28-Jul-17 A	20-Sep-18											
11210-110	DSA	16-Apr-18 A	21-Dec-18											
11210-400	Purchase IT	21-Sep-18	01-Nov-19											
11210-310	VPA Processing	16-Nov-18	16-Jan-19											
11210-120	Bid & Award	24-Dec-18	22-Mar-19											
11210-130	Construction	25-Mar-19	27-Dec-19											
11210-315	Purchase FF&E	05-Jun-19	20-Nov-19											
11210-410	Install IT	04-Nov-19	27-Dec-19											
11210-320	Install FF&E & AV	30-Dec-19	10-Jan-20											
11210-330	Move In Ready		10-Jan-20											
SDCCD Proposition N				28-Jun-16 A		03-Oct-18								
Engineering Technology Building				28-Jun-16 A		03-Oct-18								
11250-130	Construction	28-Jun-16 A	21-Sep-18											
11250-906	DB Estimated Substantial Completion		21-Sep-18											
11250-320	Install FF&E	24-Sep-18	03-Oct-18											
11250-800	Install AV	24-Sep-18	03-Oct-18											
11250-801	Move In Ready		03-Oct-18											
D Building Roof				28-Jun-16 A		03-Oct-18								
11320-130	Construction	28-Jun-16 A	21-Sep-18											
11320-906	DB Estimated Substantial Completion		21-Sep-18											
11320-320	Install FF&E	24-Sep-18	03-Oct-18											
11320-800	Install AV	24-Sep-18	03-Oct-18											
11320-801	Move In Ready		03-Oct-18											
A Building Renovation				28-Jun-16 A		03-Oct-18								
11330-130	Construction	28-Jun-16 A	21-Sep-18											
11330-906	DB Estimated Substantial Completion		21-Sep-18											
11330-320	Install FF&E	24-Sep-18	03-Oct-18											
11330-800	Install AV	24-Sep-18	03-Oct-18											
11330-801	Move In Ready		03-Oct-18											
San Diego Mesa College				02-Feb-15 A		12-Mar-21								
SDCCD Proposition N				02-Feb-15 A		12-Mar-21								
Center For Business Technology (Instructional Technology Build)				23-Jan-17 A		11-Jan-19								
12120-130	Construction	23-Jan-17 A	10-Oct-18											
12120-410	Install IT	01-Jun-18 A	05-Nov-18											

Activity ID	Activity Name	Start	Finish	2018		2019				2020				2021
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
12120-315	Purchase FF&E	01-Jun-18 A	24-Sep-18											
12120-906	DB Estimated Substantial Completion		10-Oct-18											
12120-320	Install FF&E	29-Oct-18	13-Dec-18											
12120-801	Move In Ready		11-Jan-19											
Mesa College Infrastructure Upgrades		02-Feb-15 A	12-Mar-21											
Signage Project		02-Feb-15 A	01-Jul-19											
12310-4-100	Design - Signage	02-Feb-15 A	03-Dec-18											
12310-4-110	DSA - Signage	04-Dec-18	28-Feb-19											
12310-4-120	Bid & Award - Signage	01-Mar-19	01-May-19											
12310-4-130	Construction - Signage	02-May-19	01-Jul-19											
Quad Project		01-Sep-15 A	12-Mar-21											
12310-8-100	Design - Quad Project	01-Sep-15 A	30-Sep-19											
12310-8-110	DSA - Quad Project	01-Oct-19	10-Mar-20											
12310-8-120	Bid & Award - Quad Project	11-Mar-20	04-Jun-20											
12310-8-121	Demo I-100, J-100, K-100	05-Jun-20	03-Sep-20											
12310-8-130	Construction - Quad Project	04-Sep-20	12-Mar-21											
Fine Arts and Dramatic Arts Renovation		15-Sep-17 A	11-Jan-19											
12520-130	Construction	15-Sep-17 A	26-Oct-18											
12520-400	Purchase IT	01-Jun-18 A	17-Sep-18											
12520-315	Purchase FF&E	01-Jun-18 A	27-Sep-18											
12520-410	IT Installation	18-Sep-18	15-Oct-18											
12520-320	Install FF&E	29-Oct-18	28-Nov-18											
12520-330	Move In Ready		11-Jan-19											
San Diego Miramar College		31-Oct-16 A	21-Feb-20											
SDCCD Proposition N		31-Oct-16 A	21-Feb-20											
Miramar Infrastructure Phase II		31-Oct-16 A	21-Feb-20											
Southern Campus Utilities & Site Improvements		31-Oct-16 A	21-Feb-20											
13560-140	Phase 2 Bid and Award	31-Oct-16 A	01-Nov-18											
13560-150	Phase 2 Construction	02-Nov-18	28-Feb-19											
13560-160	Phase 3 (Fields) Design	01-Mar-19	21-May-19											
13560-170	Phase 3 (Fields) Bid and Award	22-May-19	20-Aug-19											
13560-180	Phase 3 (Fields) Construction	21-Aug-19	21-Feb-20											
San Diego CE		04-Sep-18	01-Oct-18											
SDCCD Proposition N		04-Sep-18	01-Oct-18											
EVOC Driving Course		04-Sep-18	01-Oct-18											
13180-900	SDCCD EVOC Contribution Disbursement	04-Sep-18*	01-Oct-18											