

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015	2016				2017				2018				2019				
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
San Diego City College																							
SDCCD Proposition S						846	12/Apr/16	19/Aug/19	22.46%														
Child Development Center						846	12/Apr/16	19/Aug/19	22.46%														
11210-100	Design	400	12/Apr/16*	23/Oct/17	0%																		
11210-110	DSA	200	24/Oct/17	30/Jul/18	0%																		
11210-120	Bid & Award	65	31/Jul/18	29/Oct/18	0%																		
11210-130	Construction	200	30/Oct/18	05/Aug/19	0%																		
11210-300	FF&E Planning and Spec Binder Preparation	300	17/Jan/17	12/Mar/18	0%																		
11210-310	VPA Processing	44	08/May/18	10/Jul/18	0%																		
11210-315	Purchase FF&E	113	27/Nov/18	09/May/19	0%																		
11210-320	Install FF&E & AV	10	06/Aug/19	19/Aug/19	0%																		
11210-330	Move In Ready	0		19/Aug/19	0%																		
11210-400	Purchase IT	57	13/Mar/18	31/May/18	0%																		
11210-410	Install IT	40	01/Jun/18	27/Jul/18	0%																		
SDCCD Proposition N						700	12/Apr/10 A	06/Aug/18	70.94%														
Engineering Technology Building						677	30/Apr/13 A	06/Aug/18	57.26%														
11250-100	Design	0	30/Apr/13 A	06/Jul/15 A	100%																		
11250-110	DSA	95	07/Jul/15 A	11/Apr/16	52.5%																		
11250-120	Bid & Award	65	12/Apr/16	11/Jul/16	0%																		
11250-121	Move Out of AD&T Buildings	18	15/Jun/16	11/Jul/16	0%																		
11250-130	Construction	520	12/Jul/16	09/Jul/18	0%																		
11250-300	FF&E Planning and Spec Binder Preparation	120	12/Apr/16	26/Sep/16	0%																		
11250-310	VPA Processing	44	27/Sep/16	30/Nov/16	0%																		
11250-315	Purchase FF&E	230	01/Dec/16	26/Oct/17	0%																		
11250-320	Install FF&E & AV	20	10/Jul/18	06/Aug/18	0%																		
11250-400	Purchase IT	59	01/Dec/16	24/Feb/17	0%																		
11250-410	Install IT	200	03/Oct/17	09/Jul/18	0%																		
11250-800	Move Into Buildings	20	10/Jul/18	06/Aug/18	0%																		
11250-801	Move In Ready	0		06/Aug/18	0%																		
11250-905	DB Contractual Substantial Completion (TBD by Cons)	0		02/Jul/18*	0%																		
11250-906	DB Estimated Substantial Completion	0		09/Jul/18	0%																		
D Building Roof						677	30/Apr/13 A	06/Aug/18	57.15%														
11320-100	Design	0	30/Apr/13 A	06/Jul/15 A	100%																		
11320-110	DSA	95	07/Jul/15 A	11/Apr/16	52.5%																		
11320-120	Bid & Award	65	12/Apr/16	11/Jul/16	0%																		
11320-121	Move Out of AD&T Buildings	18	15/Jun/16	11/Jul/16	0%																		
11320-130	Construction	520	12/Jul/16	09/Jul/18	0%																		
11320-300	FF&E Planning and Spec Binder Preparation	120	12/Apr/16	26/Sep/16	0%																		

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015	2016				2017				2018				2019			
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
11320-310	VPA Processing	44	27/Sep/16	30/Nov/16	0%																	
11320-315	Purchase FF&E	230	01/Dec/16	26/Oct/17	0%																	
11320-320	Install FFE & AV	20	10/Jul/18	06/Aug/18	0%																	
11320-400	Purchase IT	59	01/Dec/16	24/Feb/17	0%																	
11320-410	Install IT	200	03/Oct/17	09/Jul/18	0%																	
11320-800	Move Into Buildings	20	10/Jul/18	06/Aug/18	0%																	
11320-801	Move In Ready	0		06/Aug/18	0%																	
11320-905	DB Contractual Substantial Completion (TBD by Cons)	0		02/Jul/18*	0%																	
11320-906	DB Estimated Substantial Completion	0		09/Jul/18	0%																	
A Building Renovation		677	30/Apr/13 A	06/Aug/18	57.15%																	
11330-100	Design	0	30/Apr/13 A	06/Jul/15 A	100%																	
11330-110	DSA	95	07/Jul/15 A	11/Apr/16	52.5%																	
11330-120	Bid & Award	65	12/Apr/16	11/Jul/16	0%																	
11330-121	Move Out of AD&T Buildings	18	15/Jul/16	11/Jul/16	0%																	
11330-130	Construction	520	12/Jul/16	09/Jul/18	0%																	
11330-300	FF&E Planning and Spec Binder Preparation	120	12/Apr/16	26/Sep/16	0%																	
11330-310	VPA Processing	44	27/Sep/16	30/Nov/16	0%																	
11330-315	Purchase FF&E	230	01/Dec/16	26/Oct/17	0%																	
11330-320	Install FF&E & AV	20	10/Jul/18	06/Aug/18	0%																	
11330-400	Purchase IT	59	01/Dec/16	24/Feb/17	0%																	
11330-410	Install IT	200	03/Oct/17	09/Jul/18	0%																	
11330-800	Move Into Buildings	20	10/Jul/18	06/Aug/18	0%																	
11330-801	Move In Ready	0		06/Aug/18	0%																	
11330-905	DB Contractual Substantial Completion (TBD by Cons)	0		02/Jul/18*	0%																	
11330-906	DB Estimated Substantial Completion	0		09/Jul/18	0%																	
C Bldg Renovation (Languages & Speech Therapy)		23	12/Apr/10 A	04/Jan/16	98.61%																	
11340-100	Design	0	12/Apr/10 A	21/Dec/12 A	100%																	
11340-110	DSA	0	24/Dec/12 A	22/Nov/13 A	100%																	
11340-120	Bid & Award	0	25/Nov/13 A	02/Apr/14 A	100%																	
11340-121	L Building Move Occupants	0	03/Apr/14 A	09/Apr/14 A	100%																	
11340-122	Renovate L Bldg For Radio Station	0	21/Apr/14 A	27/Aug/14 A	100%																	
11340-123	C Building Move Occupants	0	02/Sep/14 A	08/Sep/14 A	100%																	
11340-130	C Building Construction	0	17/Nov/14 A	06/Oct/15 A	100%																	
11340-300	L Building FF&E Planning and Spec Binder Preparatic	0	10/Jun/13 A	16/Dec/13 A	100%																	
11340-310	L Building VPA Processing	0	17/Dec/13 A	13/Feb/14 A	100%																	
11340-311	L Bldg Purchase FF&E	0	18/Feb/13 A	16/May/14 A	100%																	
11340-312	L Bldg Install FF&E & AV	0	15/Sep/14 A	14/Nov/14 A	100%																	
11340-320	C Building Install FF&E	25	07/Oct/15 A	04/Jan/16	90.49%																	
11340-321	C Building FF&E Planning & Spec Binder Preparation	0	10/Jun/13 A	14/Apr/14 A	100%																	
11340-322	C Building VPA Processing	0	17/Mar/14 A	15/May/14 A	100%																	

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015		2016				2017				2018				2019		
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
11340-323	C Building Purchase AV & FF&E	0	20/Apr/15 A	12/Nov/15 A	100%																	
11340-400	L Building - IT Cabling Bidding	0	21/Apr/14 A	13/Jun/14 A	100%																	
11340-410	L Building Install IT	0	16/Jun/14 A	15/Aug/14 A	100%																	
11340-411	C Building IT Cabling Bidding	0	17/Nov/14 A	19/Mar/15 A	100%																	
11340-412	C Building IT Installation	0	20/Mar/15 A	05/Nov/15 A	100%																	
11340-801	Move-In Ready	0		04/Jan/16	0%																	
11340-905	DB Contractual Substantial Completion	0		01/Dec/15*	0%																	
11340-906	DB Estimated Substantial Completion	0		01/Dec/15	0%																	

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015		2016				2017				2018				2019			
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
San Diego Mesa College																							
SDCCD Proposition S						303	16/Jul/08 A	02/Oct/18															
Facilities Support Area (L-200 Remodel)						292	21/Jan/14 A	26/Jan/17															
12220-100	Design	0	21/Jan/14 A	13/Oct/14 A	100%																		
12220-110	DSA	0	14/Oct/14 A	22/Apr/15 A	100%																		
12220-120	Bid & Award	50	24/Dec/15	02/Mar/16	0%																		
12220-130	Construction	180	18/Mar/16	24/Nov/16	0%																		
12220-300	FF&E Planning and Spec Binder Preparation	98	21/Jul/14 A	14/Apr/16	50.51%																		
12220-310	VPA Processing	44	15/Apr/16	15/Jun/16	0%																		
12220-315	Purchase FF&E	60	16/Jun/16	09/Sep/16	0%																		
12220-320	Install FF&E	45	25/Nov/16	26/Jan/17	0%																		
12220-400	Purchase IT	50	16/Jun/16	25/Aug/16	0%																		
12220-410	Install IT	25	26/Aug/16	30/Sep/16	0%																		
12220-801	Move In Ready	0		26/Jan/17	0%																		
Fitness Center						65	31/Aug/12 A	03/Mar/16															
12722-100	Design	0	31/Aug/12 A	21/Jun/13 A	100%																		
12722-110	DSA	0	24/Jun/13 A	11/Feb/14 A	100%																		
12722-120	Bid & Award	0	12/Feb/14 A	13/Jun/14 A	100%																		
12722-130	Construction	34	16/Jun/14 A	15/Jan/16	86.92%																		
12722-300	FF&E Planning and Spec Binder Preparation	0	05/Sep/13 A	31/Dec/14 A	100%																		
12722-310	VPA Processing	0	01/Jan/15 A	04/Mar/15 A	100%																		
12722-315	Purchase FF&E	11	05/Mar/15 A	15/Dec/15	0%																		
12722-320	Install FF&E	34	18/Jan/16	03/Mar/16	0%																		
12722-400	Purchase IT	0	30/Oct/14 A	10/Mar/15 A	100%																		
12722-410	Install IT	0	11/Mar/15 A	25/Nov/15 A	100%																		
12722-801	Move In Ready	0		03/Mar/16	0%																		
12722-905	DB Contractual Substantial Completion (TBD by Cons	0		16/Jun/15 A	100%																		
12722-906	DB Estimated Substantial Completion	0		03/Mar/16	0%																		
SDCCD Proposition N						741	16/Jul/08 A	02/Oct/18															
Center For Business Technology (Instructional Technolo						519	04/Feb/14 A	20/Dec/17															
12120-100	Design	0	04/Feb/14 A	07/Nov/14 A	100%																		
12120-110	DSA	0	01/Jan/15 A	17/Nov/15 A	100%																		
12120-120	Bid & Award	62	18/Nov/15 A	24/Feb/16	0%																		
12120-125	Demo H-100/Underground Utilities	32	18/May/16	01/Jul/16	0%																		
12120-130	Construction	343	04/Jul/16	25/Oct/17	0%																		
12120-300	FF&E Planning and Spec Binder Preparation	153	06/Nov/15 A	30/Jun/16	22.73%																		
12120-310	VPA Processing	44	01/Jul/16	31/Aug/16	0%																		
12120-315	Purchase FF&E	90	01/Sep/16	12/Jan/17	0%																		

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015		2016				2017				2018				2019			
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
12120-320	Install FF&E	40	26/Oct/17	20/Dec/17	0%																		
12120-400	Purchase IT	60	01/Sep/16	29/Nov/16	0%																		
12120-410	Install IT	90	30/Nov/16	07/Apr/17	0%																		
12120-801	Move In Ready	0		20/Dec/17	0%																		
12120-905	DB Contractual Substantial Completion	0		31/May/17*	0%																		
12120-906	DB Estimated Substantial Completion	0		25/Oct/17	0%																		
Mesa College Infrastructure Upgrades		717	16/Jul/08 A	02/Oct/18	70.97%																		
12310-100	Design - IT / Data Project	0	01/Jul/09 A	03/Aug/09 A	100%																		
12310-110	DSA - IT / Data Project	0	13/Jul/09 A	13/Jul/09 A	100%																		
12310-120	Bid & Award - IT / Data Project	0	01/Oct/09 A	17/Dec/09 A	100%																		
12310-130	Construction - IT / Data Project	0	18/Dec/09 A	29/Jan/10 A	100%																		
12310-230	Construction - Central Plant	0	22/Mar/10 A	15/Feb/11 A	100%																		
12310-300	Design - MET	0	01/Jun/10 A	17/Jun/10 A	100%																		
12310-320	Bid & Award - MET	0	18/Jun/10 A	08/Jul/10 A	100%																		
12310-330	Construction - MET	0	09/Jul/10 A	22/Dec/10 A	100%																		
Water Loop Phase 2		0	29/May/12 A	02/Aug/13 A	100%																		
12310-1-100	Design-Water Loop Phase 2	0	29/May/12 A	18/Sep/12 A	100%																		
12310-1-110	DSA-Water Loop Phase 2	0	19/Sep/12 A	05/Mar/13 A	100%																		
12310-1-120	Bid & Award-Water Loop Phase 2	0	12/Mar/13 A	11/Apr/13 A	100%																		
12310-1-130	Construction	0	25/May/13 A	02/Aug/13 A	100%																		
HDD Sewer Line		0	14/Feb/13 A	06/Sep/13 A	100%																		
12310-2-100	Design-HDD Sewer Line	0	14/Feb/13 A	23/Apr/13 A	100%																		
12310-2-120	Bid & Award-HDD Sewer Line	0	24/Apr/13 A	23/May/13 A	100%																		
12310-2-130	Construction-HDD Sewer Line	0	25/May/13 A	06/Sep/13 A	100%																		
Parking Lot #1 Phase 3		0	08/Jul/13 A	04/Feb/15 A	100%																		
12310-3-100	Design - Parking Lot #1 Phase 3	0	08/Jul/13 A	09/Oct/13 A	100%																		
12310-3-110	DSA - Parking Lot #1 Phase 3	0	10/Oct/13 A	27/Nov/13 A	100%																		
12310-3-120	Bid & Award - Parking Lot #1 Phase 3	0	15/Aug/14 A	09/Oct/14 A	100%																		
12310-3-130	Construction - Parking Lot #1 Phase 3	0	17/Oct/14 A	04/Feb/15 A	100%																		
Signage Project		412	02/Feb/15 A	18/Jul/17	8.85%																		
12310-4-100	Design - Signage	62	02/Feb/15 A	29/Feb/16	0%																		
12310-4-110	DSA - Signage	89	01/Mar/16	05/Jul/16	0%																		
12310-4-120	Bid & Award - Signage	87	06/Jul/16	04/Nov/16	0%																		
12310-4-130	Construction - Signage	174	07/Nov/16	18/Jul/17	0%																		
Central Plant Phase 2		0	02/Sep/13 A	29/Apr/15 A	100%																		
12310-5-100	Pre-Design Concept - Central Plant Phase 2	0	02/Sep/13 A	24/Oct/13 A	100%																		
12310-5-110	Bid & Award - Central Plant Phase 2	0	06/Feb/14 A	04/Mar/14 A	100%																		
12310-5-119	Design Assist - Central Plant Phase 2	0	02/May/14 A	22/Aug/14 A	100%																		

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015		2016				2017				2018				2019		
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
12310-5-120	DSA - Central Plant Phase 2	0	25/Aug/14 A	26/Jan/15 A	100%																	
12310-5-130	Construction	0	27/Jan/15 A	29/Apr/15 A	100%																	
Allied Health Parking Lot		388	01/Feb/16	11/Aug/17	0%																	
12310-6-100	Design - Allied Health Parking Lot	146	01/Feb/16*	25/Aug/16	0%																	
12310-6-110	DSA - Allied Health Parking Lot	124	26/Aug/16	24/Feb/17	0%																	
12310-6-120	Bid & Award - Allied Health Parking Lot	44	27/Feb/17	27/Apr/17	0%																	
12310-6-130	Construction - Allied Health Parking Lot	74	28/Apr/17	11/Aug/17	0%																	
East West Fire Lane		292	16/Jul/08 A	28/Feb/17	86.54%																	
12310-7-100	Design - East-West Fire Lane	0	16/Jul/08 A	19/Aug/09 A	100%																	
12310-7-109	Design Phase II - East West Fire Lane	84	04/Jan/16*	29/Apr/16	0%																	
12310-7-110	DSA - East West Fire Lane	84	02/May/16	29/Aug/16	0%																	
12310-7-120	Bid & Award - East-West Fire Lane	65	30/Aug/16*	28/Nov/16	0%																	
12310-7-130	Construction - East-West Fire Lane	66	29/Nov/16	28/Feb/17	0%																	
Quad Project		717	01/Sep/15 A	02/Oct/18	0%																	
12310-8-100	Design - Quad Project	397	01/Sep/15 A	26/Jun/17	0%																	
12310-8-110	DSA - Quad Project	84	27/Jun/17	24/Oct/17	0%																	
12310-8-120	Bid & Award - Quad Project	65	25/Oct/17	30/Jan/18	0%																	
12310-8-121	Demo I-100, J-100, K-100	57	31/Jan/18	20/Apr/18	0%																	
12310-8-130	Construction - Quad Project	114	23/Apr/18	02/Oct/18	0%																	
Transmitter Room Relocation		314	17/Aug/15 A	28/Feb/17	3.98%																	
12310-9-100	Design - Transmitter Room Relocation	18	17/Aug/15 A	24/Dec/15	0%																	
12310-9-110	DSA - Transmitter Room Relocation	74	04/Jan/16	15/Apr/16	0%																	
12310-9-120	Bid & Award - Transmitter Room Relocation	57	02/Sep/16	23/Nov/16	0%																	
12310-9-130	Construction - Transmitter Room Relocation	64	28/Nov/16	28/Feb/17	0%																	
Resurface Roadways		158	02/Jan/18	14/Aug/18	0%																	
12310-10-100	Design - Resurface Roadways	40	02/Jan/18*	27/Feb/18	0%																	
12310-10-110	DSA - Resurface Roadways	22	28/Feb/18	29/Mar/18	0%																	
12310-10-120	Bid & Award - Resurface Roadways	22	30/Mar/18	30/Apr/18	0%																	
12310-10-130	Construction - Resurface Roadways	74	01/May/18	14/Aug/18	0%																	
Cafeteria, Bookstore and Stockroom		129	16/Mar/12 A	02/Jun/16	90%																	
12420-100	Design	0	16/Mar/12 A	01/Mar/13 A	100%																	
12420-110	DSA	0	04/Mar/13 A	20/Dec/13 A	100%																	
12420-120	Bid & Award	0	03/Jan/14 A	14/Feb/14 A	100%																	
12420-125	Demo H200 & H300/Underground Utilities	0	02/Apr/14 A	11/Jul/14 A	100%																	
12420-130	Construction	76	14/Jul/14 A	15/Mar/16	76.1%																	
12420-300	FF&E Planning and Spec Binder Preparation	0	07/Sep/12 A	16/Mar/15 A	100%																	
12420-310	VPA Processing	0	17/Mar/15 A	16/Jun/15 A	100%																	
12420-315	Purchase FF&E	60	17/Jun/15 A	25/Feb/16	0%																	
12420-320	Install FF&E	57	16/Mar/16	02/Jun/16	0%																	

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015		2016				2017				2018				2019		
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
12420-330	Move In Ready	0		02/Jun/16	0%																	
12420-400	Purchase IT	21	01/Jul/15 A	30/Dec/15	0%																	
12420-410	Install IT	20	31/Dec/15	28/Jan/16	0%																	
12420-905	DB Contractual Substantial Completion (TBD by Cons	0		29/Sep/15 A	100%																	
12420-906	DB Estimated Substantial Completion	0		15/Mar/16	0%																	
Fine Arts and Dramatic Arts Renovation		642	07/Nov/14 A	15/Jun/18	43.29%																	
12520-100	Design/RFP	173	07/Nov/14 A	28/Jul/16	13.5%																	
12520-110	DSA	200	29/Jul/16	04/May/17	0%																	
12520-120	Bid & Award	40	05/May/17	29/Jun/17	0%																	
12520-130	Construction	220	30/Jun/17	03/May/18	0%																	
12520-300	FF&E Planning and Spec Binder Preparation	198	16/Dec/16	19/Sep/17	0%																	
12520-310	VPA Processing	44	20/Sep/17	20/Nov/17	0%																	
12520-315	Purchase FF&E	90	21/Nov/17	02/Apr/18	0%																	
12520-320	Install FF&E	31	04/May/18	15/Jun/18	0%																	
12520-330	Move In Ready	0		15/Jun/18	0%																	
12520-400	Purchase IT	60	21/Nov/17	19/Feb/18	0%																	
12520-410	IT Installation	20	20/Feb/18	19/Mar/18	0%																	

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015		2016				2017				2018				2019		
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
San Diego Miramar College																						
SDCCD Proposition N						764	06/Apr/09 A	02/Nov/18	67.85%													
Remodel Existing Police Academy (A200)						125	02/Apr/12 A	26/May/16	90.11%													
13170-100	Design	0	02/Apr/12 A	01/Nov/13 A	100%																	
13170-110	DSA	0	09/Oct/13 A	19/Dec/14 A	100%																	
13170-120	Bid & Award	0	02/Feb/15 A	17/Jul/15 A	100%																	
13170-130	Construction	85	22/Jul/15 A	28/Mar/16	44.81%																	
13170-300	FF&E Planning and Spec Binder Preparation	0	24/Mar/14 A	19/Dec/14 A	100%																	
13170-310	VPA Processing	0	22/Dec/14 A	23/Mar/15 A	100%																	
13170-315	Purchase FF&E	42	04/Jan/16	02/Mar/16	0%																	
13170-320	Install FF&E	18	03/May/16	26/May/16	0%																	
13170-400	Purchase IT	0	02/Feb/15 A	06/May/15 A	100%																	
13170-410	Install IT	38	03/Feb/16	28/Mar/16	0%																	
13170-801	Move In Ready	0		26/May/16	0%																	
Miramar Infrastructure Phase II						740	06/Apr/09 A	02/Nov/18	67.8%													
13560-101	Construction	730	06/Apr/09 A	17/Sep/18	44.7%																	
Southern Campus Utilities & Site Improvements						740	02/Sep/13 A	02/Nov/18	32.79%													
13560-100	Design	0	02/Jan/14 A	02/Oct/14 A	100%																	
13560-110	DSA	0	03/Oct/14 A	01/May/15 A	100%																	
13560-111	Funding Hold Period (March 3, 2015 end)	0	02/Sep/13 A	17/Jan/15 A	100%																	
13560-120	Phase 1 Bid and Award	0	31/Mar/15 A	16/Jul/15 A	100%																	
13560-130	Phase 1 Construction	43	27/Jul/15 A	01/Feb/16	0%																	
13560-140	Phase 2 Bid and Award	148	15/Apr/15 A	29/Jun/16	0%																	
13560-150	Phase 2 Construction	190	14/Feb/17	09/Nov/17	0%																	
13560-160	Phase 3 (Fields) Design	58	10/Nov/17	06/Feb/18	0%																	
13560-170	Phase 3 (Fields) Bid and Award	63	07/Feb/18	07/May/18	0%																	
13560-180	Phase 3 (Fields) Construction	126	08/May/18	02/Nov/18	0%																	
Vernal Pools						13	01/Nov/11 A	17/Dec/15	97.23%													
13560-2-100	Design	0	01/Nov/11 A	10/Jul/13 A	100%																	
13560-2-110	DSA/City	0	11/Jun/15 A	05/Aug/15 A	100%																	
13560-2-120	Bid and Award	0	06/Aug/15 A	15/Aug/15 A	100%																	
13560-2-130	Construction	13	17/Aug/15 A	17/Dec/15	0%																	
Black Mountain Road						168	07/Sep/12 A	11/Aug/16	69.06%													
13560-3-100	Design	0	07/Sep/12 A	29/Jan/14 A	100%																	
13560-3-110	DSA/City	0	30/Jan/14 A	30/Apr/15 A	100%																	
13560-3-120	Bid and Award	46	15/Dec/15*	19/Feb/16	0%																	
13560-3-130	Construction	122	22/Feb/16	11/Aug/16	0%																	
Signage						323	19/Aug/14 A	13/Mar/17	20.05%													

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015	2016				2017				2018				2019		
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
13560-4-100	Design	1	19/Aug/14 A	01/Dec/15	80%																
13560-4-110	DSA	137	02/Dec/15	15/Jun/16	0%																
13560-4-120	Bid and Award	62	16/Jun/16	13/Sep/16	0%																
13560-4-130	Construction	123	14/Sep/16	13/Mar/17	0%																
Maintenance Facilities Expansion		214	04/Feb/13 A	03/Oct/16	76.94%																
13650-100	Design	0	04/Feb/13 A	01/Aug/14 A	100%																
13650-110	DSA	0	04/Aug/14 A	29/Dec/14 A	100%																
13650-120	Bid & Award	0	09/Feb/15 A	16/Jul/15 A	100%																
13650-130	Construction	174	05/Oct/15 A	29/Jul/16	34.09%																
13650-300	FF&E Planning & Spec Binder Preparation	0	11/Jun/14 A	04/Sep/15 A	100%																
13650-310	VPA Processing	0	01/Oct/15 A	16/Nov/15 A	100%																
13650-315	Purchase FF&E	90	07/Dec/15	13/Apr/16	0%																
13650-320	Install FF&E	5	11/Jul/16	18/Jul/16	0%																
13650-400	Purchase IT	111	01/Oct/15 A	06/May/16	0%																
13650-410	Install IT	20	01/Aug/16	26/Aug/16	0%																
13650-801	Move In Ready	0		03/Oct/16	0%																
Remodel A100 Building (New CE Classrooms)		324	26/Sep/11 A	14/Mar/17	78.54%																
13680-100	Design	0	26/Sep/11 A	25/Apr/13 A	100%																
13680-110	DSA	0	26/Apr/13 A	25/Aug/14 A	100%																
13680-120	Bid & Award	21	01/Jan/16*	29/Jan/16	0%																
13680-130	Construction	214	29/Feb/16	22/Dec/16	0%																
13680-300	FF&E Planning and Spec Binder Preparation	141	10/May/12 A	14/Jun/16	28.79%																
13680-310	VPA Processing	44	15/Jun/16	15/Aug/16	0%																
13680-315	Purchase FF&E	90	16/Aug/16	23/Dec/16	0%																
13680-320	Install FF&E	43	26/Dec/16	22/Feb/17	0%																
13680-400	Purchase IT	60	15/Jun/16	08/Sep/16	0%																
13680-410	Install IT	64	12/Dec/16	14/Mar/17	0%																
13680-801	Move In Ready	0		22/Feb/17	0%																

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015		2016				2017				2018				2019		
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
San Diego CE																						
SDCCD Proposition N																						
EVOC Driving Course																						
13180-900	SDCCD EVOC Contribution Disbursement	20	01/Dec/16*	29/Dec/16	0%																	

Activity ID	Activity Name	Remaining Duration	Start	Finish	Duration % Complete	2015		2016				2017				2018				2019	
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
Campus Wide																					
SDCCD Proposition S																					
Prop S Program Management																					
15110-080	Program Management Costs	955	02/Apr/08 A	29/Jul/19	31.44%																
SDCCD Proposition N																					
Prop N Program Management																					
15210-080	Program Management Costs	825	02/Jun/08 A	28/Jan/19	51.44%																