

Activity ID	Activity Name	Start	Finish	2019				2020				2021		
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
San Diego City College														
SDCCD Proposition S														
Child Development Center														
11210-120	Bid & Award	01-May-19	31-May-19											
11210-400	Purchase IT	01-May-19	15-Nov-19											
11210-310	VPA Processing	15-May-19	10-Jun-19											
11210-130	Construction	03-Jun-19	03-Jun-20											
11210-315	Purchase FF&E	28-Oct-19	19-Feb-20											
11210-410	Install IT	18-Nov-19	10-Jan-20											
11210-320	Install FF&E & AV	04-Jun-20	24-Jun-20											
11210-330	Move In Ready		24-Jun-20											
San Diego Mesa College														
SDCCD Proposition N														
Mesa College Infrastructure Upgrades														
Signage Project														
12310-4-100	Design - Signage	02-Feb-15 A	23-Jul-19											
12310-4-110	DSA - Signage	24-Jul-19	02-Dec-19											
12310-4-120	Bid & Award - Signage	03-Dec-19	04-Feb-20											
12310-4-130	Construction - Signage	05-Feb-20	03-Apr-20											
Quad Project														
12310-8-100	Design - Quad Project	01-Sep-15 A	30-Sep-19											
12310-8-110	DSA - Quad Project	01-Oct-19	10-Mar-20											
12310-8-120	Bid & Award - Quad Project	11-Mar-20	04-Jun-20											
12310-8-121	Demo I-100, J-100, K-100	05-Jun-20	03-Sep-20											
12310-8-130	Construction - Quad Project	04-Sep-20	12-Mar-21											
San Diego Miramar College														
SDCCD Proposition N														
Miramar Infrastructure Phase II														
Southern Campus Utilities & Site Improvements														
13560-140	Bid and Award - Phase 2	31-Oct-16 A	16-May-19											
13560-150	Construction - Phase 2	05-Jun-19	04-Nov-19											