

Activity ID	Activity Name	Start	Finish	2022			2023		
				Q2	Q3	Q4	Q1	Q2	Q3
San Diego Mesa College									
SDCCD Proposition N									
Mesa College Infrastructure Upgrades									
Signage Project									
12310-4-110	DSA - Signage	07-Jun-22 A	12-Jan-23	[Green Bar]					
12310-4-120	Bid & Award - Signage	13-Jan-23	16-Mar-23				[Green Bar]		
12310-4-130	Construction - Signage	17-Mar-23	30-Jun-23				[Blue Bar]		
Campus Wide									
SDCCD Proposition S									
District Level Infrastructure									
15150-00	District Level Infrastructure	01-Feb-22 A	30-Jun-23	[Green Bar]					
SDCCD Proposition N									
District Level Infrastructure									
15250-00	District Level Infrastructure	01-Feb-22 A	30-Jun-23	[Green Bar]					